

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 2/14/2016**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES restarted the shipping of staged boxes for disposal.

**Work Projected Next Week:**

- Continue shipping of boxes of staged material.

**Action Items:****Solids Production:**

CHES restarted hauling material to their Deer Park facility

- 2/10/2016 – 5 loads of IBS bottom material from cells IBS 1, IBS-2, IBS-3, and IBS-7 (~89 tons). One (1) additional load of spend liquid phase GAC (~8 tons) also shipped to the Deer Park facility.
- 2/11/2016 – 2 loads of IBS bottom material from cells IBS-3 and IBS-7 (~36 tons)

**Water Production:**

- No water was produced during this period.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Hercules Plant****Hattiesburg, MS****Staged material****Staged material**