

Weekly Construction Progress Report**IB & Tanks Decommissioning Project****Period:** Week Ending 2/28/2016**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.

Work Projected Next Week:

- Continue shipping of boxes of staged material.

Action Items:**Solids Production:**

CHES restarted hauling material to their Deer Park facility

- 2/22/2016 – 3 loads of IBS-8 material (~50 tons) to the Deer Park, TX facility
- 2/23/2016 – 1 load of contact debris (~11 tons) to the Lone Mountain, OK facility
- 2/24/2016 – 3 loads of IBS-8 material (~53 tons) to the Deer Park, TX facility
- 2/25/2016 – 3 loads of IBS-8 material (~51 tons) to the Deer Park, TX facility
- 2/26/2016 – 6 loads of IBS-8 material (~101 tons) to the Deer Park, TX facility
 - 1 load of contact debris (~5 tons) to the Lone Mountain, OK facility

Water Production:

- No water was produced during this period.

Air/Odor Monitoring

- No air/odor monitoring activities were performed during this period.

Hercules Plant**Hattiesburg, MS****Staged material****Staged material**