

**Weekly Construction Progress Report**

IB &amp; Tanks Decommissioning Project

Period: Week Ending 3/27/2016

**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.
- Continued evaluation of alternative disposal facilities.

**Work Projected Next Week:**

- Continue shipping of boxes of staged material.

**Action Items:****Solids Production:**

CHES continued hauling material to their Deer Park facility

- 3/22/2016 – 3 loads of IBS-5 material (~52 tons)
- 3/23/2016 – 3 loads of IBS-5 material (~50 tons) to Deer Park and 1 load of IBS-5 material (~17 tons) to Lone Mountain facility
- 3/24/2016 – 3 loads of IBS-5 material (~50 tons)
- 3/25/2016 – 3 loads of IBS-5 material (~50 tons)
- 3/26/2016 – 6 loads of IBS-5 material (~97 tons)

**Water Production:**

- No water was discharged during this period. Discharge of water is pending laboratory analysis.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

Hercules Plant

Hattiesburg, MS

**Staged material****Staged material**