

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 4/3/2016**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.
- Continued evaluation of alternative disposal facilities.
- CHES began discharging accumulated stormwater from the IB in accordance with the facilities permit.

**Work Projected Next Week:**

- Continue shipping of boxes of staged material.

**Action Items:****Solids Production:**

CHES continued hauling material to the following facilities

- 3/28/2016 – 3 loads of IBS-5 material (~50 tons) to Deer Park
- 3/29/2016 – 3 loads of IBS-5 material (~48 tons) to Deer Park and 5 loads of IBS-5 material (~84 tons) to Kimball, NE facility
- 3/30/2016 – 3 loads of IBS-5 material (~50 tons) to Deer Park and 2 loads of IBS-5 material (~32 tons) to Kimball, NE facility
- 3/31/2016 – 1 load of IBS-5 material (~16 tons) to Deer Park
- 4/1/2016 – 6 loads of IBS-5 material (~100 tons) to Deer Park
- 4/2/2016 - 1 load of IBS-5 material (~17 tons) to Deer Park and 2 loads of IBS-5 material (~34 tons) to Kimball, NE facility

**Water Production:**

- Stormwater which previously accumulated in ET-10 was pumped to the IB and processed through media filters and GAC filters prior to discharge to the POTW under the facilities existing permit. Approximately 149,400 gallons of water were processed during this reporting period.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Hercules Plant****Hattiesburg, MS****Staged material****Staged material**