

KUHLMAN ELECTRIC CORPORATION

101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
<p>Capacity Plan for Potable Water Supply, City of Crystal Springs</p> <p>(submitted to MDEQ, and MDOH June 8, 2012).</p>	<p>Summer 2012</p>	<ul style="list-style-type: none"> - Concurrently submit to the mayor of the City of Crystal Springs for review and comment. - Publish in quarterly newsletter to interested parties. - Update civic leaders. - Approved document will be placed in public repository. 	<ul style="list-style-type: none"> - Capacity Plan for Potable Water Supply approved by MDEQ in December 2012. - Quarterly Newsletter distributed to Crystal Spring’s residents and businesses in January 2013. - Mayor and Civic leaders were updated through the Newsletter. - Documents placed in the public repository. Also available upon request. 	<p>- None at this time. This milestone is complete.</p>	<p>- None at this time.</p>
<p>Capacity Plan Implementation</p> <p>Interim Treatment System Final Design</p>	<p>Summer – Fall 2012</p>	<ul style="list-style-type: none"> - Will be submitted to MDEQ, MSDH, and engineers selected by the City of Crystal Springs. - Approved design will be placed in the public repository at the Crystal Springs library and on the MDEQ website. - Public notice upon approval. - Update civic leaders. - Publish in quarterly newsletter to interested parties. 	<ul style="list-style-type: none"> - The bench study and final design was successfully completed. - The MDSH issued a letter of concurrence with the proposed interim treatment system design in November 2012. - The final design was approved by MDEQ in December 2012. - Public notice and updates to civic leaders were provided via quarterly newsletter in January 2013. 	<p>- None at this time. Design is complete.</p>	<p>- None at this time.</p>

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Capacity Plan Implementation Interim Treatment System Construction Complete	Fall 2013	<ul style="list-style-type: none"> - Public notice - Update civic leaders. - Publish in quarterly newsletter to interested parties - Attend regularly scheduled City meeting on an annual basis and provide update. 	<ul style="list-style-type: none"> - Treatment system site preparation and construction complete. - Public notice provided in The Meteor article published Nov 6, 2013. - Update published in quarterly newsletters October 2013. - Capacity Plan for Potable Water Supply Status Report submitted to MDEQ and City in August 2013. - Tests conducted in Sept/Oct 2013 confirmed the system will perform as designed. - Operations Demonstration conducted for City, MDOH, and MDEQ Oct 30, 2013. - Ready to be activated if treatment of the City wells becomes necessary. - Emergency Generator added July 2015. 	<ul style="list-style-type: none"> - System will remain on standby and water quality will continue to be monitored on a regular basis. - If operation is required, establish City update schedule. 	<ul style="list-style-type: none"> - None at this time.

KUHLMAN ELECTRIC CORPORATION

101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
<p>Capacity Plan Implementation</p> <p>Long term volume replacement, as needed</p>	<p>Ongoing</p>	<ul style="list-style-type: none"> - Progress will be included in Groundwater monitoring reports submitted to MDEQ. - Update civic leaders. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide update. 	<ul style="list-style-type: none"> - Possible well locations selected. - Civic leaders updated through newsletters, Capacity Plan for Potable Water Supply Status Report (August 2013), verbal reports to Mayor. - Collaboration with City regarding existing system. - Access and testing for potential wells approved by Board of Aldermen October 7, 2014. - Public Notice of Intent to install public supply wells October 8-18, 2014. - Well Permits October 21, 2014. - Test Wells initiated January 2015. - Design for Two Supply Wells Approved by MDOH 2015. - Two Supply Wells complete Dec 2015/January 2016. - New Supply Wells approved for use July 2016. - New Supply Wells connected to existing municipal water main. 	<ul style="list-style-type: none"> - Continue design on additional water main to facilitate long-term connection to municipal treatment and distribution plant. - Pending City selection of control technology, initiate operation of new City supply wells. - Design/site additional Supply Well if necessary, pending results of initial replacement supply wells. - Continued collaboration with City. 	<ul style="list-style-type: none"> - KEC is informed that there was lower than anticipated yield from Harmony Road test well, which was installed by others; this has delayed this task. - City has not yet selected control technology for new Supply wells. - Access and City approval for new water main route is pending.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Expected results of Soil Vapor Extraction (SVE) Pilot Test	Fall 2012	<ul style="list-style-type: none"> - Updates with individuals, as requested. - Results will be included in Final Design submitted to MDEQ. Once approved, MDEQ will place the design in a public repository at the Crystal Springs library and on the MDEQ website. - Publish in quarterly newsletter to interested parties. 	<ul style="list-style-type: none"> - The initial test of the proposed Soil Vapor Extraction (SVE) procedure was successfully completed in May 2012. - The results were be included in the final design submitted to MDEQ. - Updates on this milestone were included in the October 2012 Quarterly Newsletter. - Pilot Test Report and SVE Conceptual Design submitted to MDEQ in February 2013; approved in July 2013. 	<ul style="list-style-type: none"> - None at this time. This milestone is complete. 	<ul style="list-style-type: none"> - None at this time.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Final design of SVE System	Fall 2013	<ul style="list-style-type: none"> - A final design will be submitted to MDEQ. Once approved, MDEQ will place the design in a public repository at the Crystal Springs library and on the MDEQ website. - Publish in quarterly newsletter to interested parties. - Update civic leaders. 	<ul style="list-style-type: none"> - Detailed design work has been completed for design, procurement, and installation of the SVE system. - Conceptual Design was submitted to MDEQ in February 2013, revised May 2013, and approved July 2013. - Soil Vapor Extraction Final Design and Quality Assurance Project Plan submitted to MDEQ September 2013, approved by MDEQ October 2013. - Update on this milestone was included in the July 2013, October 2013, and January 2014 Newsletters. 	- None. This milestone is complete.	- None.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Installation of SVE System	Winter 2013-2014	<ul style="list-style-type: none"> - Construction report will be submitted to MDEQ. - Approved report will be placed in public repository at Crystal Spring's library and on MDEQ website. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide update. 	<ul style="list-style-type: none"> - Extraction well installed as part of the SVE pilot test in 2012. - Soil Vapor Extraction Final Design and Quality Assurance Project Plan approved by MDEQ October 2013. - Installation of the full scale SVE system was completed December 2013 - April 2014. Optimization and start of operation occurred in May 2014. 	- None at this time. This milestone is complete.	- None at this time.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Monitored Natural Attenuation (MNA)/ Groundwater Monitoring	Ongoing Semi-Annually	<ul style="list-style-type: none"> - Groundwater Monitoring Reports will be sent to the MDEQ following each sampling event. - Final Monitoring Reports will be placed in a public repository at the Crystal Springs Library and the MDEQ website. - Updates with individuals, small groups as requested. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide update. 	<ul style="list-style-type: none"> - Semi-Annual Groundwater Assessment Report submitted to MDEQ. - Two additional monitoring wells installed December 2015. - Notice of upcoming reports/sampling included in quarterly newsletters. - Documents submitted to MDEQ for placement in the public repository. Also available upon request. 	<ul style="list-style-type: none"> - KEC will respond to any comments that might be received on the Semi-Annual Groundwater Assessment Report submitted to MDEQ. 	<ul style="list-style-type: none"> - City meeting schedule not established. City satisfied with verbal updates and newsletters to date.
Ongoing SVE operations	Ongoing Quarterly-to Semi-Annually	<ul style="list-style-type: none"> - KEC will submit a summary of the active SVE operations within the Ground Water Assessment Reports. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide updates. 	<ul style="list-style-type: none"> - Soil Vapor Extraction System Semi-Annual Report issued September 2015. - Monitoring, operation and maintenance of SVE is ongoing. - Updates are included in quarterly newsletters. 	<ul style="list-style-type: none"> - Operation and monitoring of full scale system. - Performance assessment soil sampling program. 	<ul style="list-style-type: none"> - None at this time. Attendance at City meetings not requested.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
Air sparge (AS) vs. alternative remedial method evaluation – KEC will evaluate the effectiveness of the SVE system and either proceed with the installation of Air Sparging or an alternative plume treatment scenario.	Fall - Winter 2014	<ul style="list-style-type: none"> - Recommendations will be made available to MDEQ in written format. Any changes to the CAP approved by MDEQ will be posted to the public document repository. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide updates. 	<ul style="list-style-type: none"> - Timing for this milestone is pending monitoring results from operation of the SVE system. To date, the system continues to remove contamination from beneath the building slab. 	<ul style="list-style-type: none"> - Continued evaluation of SVE system performance. 	<ul style="list-style-type: none"> - SVE System start up delayed until 2014; performance evaluation also delayed.
Contingencies/In Situ Treatment – Groundwater trends will be reexamined and KEC will determine if the treatment technologies are meeting the CAP objectives.	2014 – 2015	<ul style="list-style-type: none"> - Will be summarized on Groundwater Monitoring reports. - Final Monitoring Reports will be placed in a public repository at the Crystal Springs Library and the MDEQ website. - Updates with individuals, small groups as requested. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide updates. 	<ul style="list-style-type: none"> - Groundwater trends were evaluated 1st quarter 2016. Additional data is needed. However, initial indications are that SVE is making progress toward CAP objectives. 	<ul style="list-style-type: none"> - Data evaluation will continue into 4th quarter 2016. 	<ul style="list-style-type: none"> - Delayed due to delayed implementation of SVE system.

KUHLMAN ELECTRIC CORPORATION
101 KUHLMAN DRIVE, CRYSTAL SPRINGS, MS

TABLE 1 - CORRECTIVE ACTION PLAN MILESTONE/COMMUNITY ENGAGEMENT TASK SUMMARY

CAP Milestone	Anticipated Date	Planned Community Engagement Activities	Task Initiated and/or Completed	Task Planned for Following Quarter	Problems and Delays
No Further Remedial Action Request (Monitoring Only)	To Be Determined	<ul style="list-style-type: none"> - Formal request will be submitted to MDEQ when data supports it. - Public notice. - Publish in quarterly newsletter to interested parties. - Attend regularly scheduled City meeting on an annual basis and provide updates. 	- This milestone will be completed pending the results of planned remedial actions.	- None at this time.	- None at this time.